


# COUNTY OF YORK

## MEMORANDUM

**DATE:** June 6, 2024

**TO:** York County Board of Supervisors

**FROM:** Mark L. Bellamy, Jr., County Administrator



**SUBJECT:** Progress Update on the Tabb Pressure Reducing Station and Offline Storage Facility

I am pleased to provide an update on the Tabb Pressure Reducing Station and Offline Storage Facility project, which began construction in February 2024. Since breaking ground, the site has been cleared, and drainage and stormwater management systems have been constructed. Currently, the installation of the Newport News Waterworks water main, pile driving, and deep foundation excavation are underway. These tasks are expected to be completed within the next few weeks. Once the pile driving is finished, HRSD's contractor will immediately begin setting forms and pouring concrete.

The project is progressing as planned and continuing on schedule.