

COUNTY OF YORK

MEMORANDUM

DATE: April 24, 2025
TO: York County Board of Supervisors
FROM: Mark L. Bellamy, Jr., County Administrator
SUBJECT: VDOT Paving Schedule - Yorktown Area



The Virginia Department of Transportation (VDOT) has provided County Administration with the planned milling and paving schedule for the Yorktown area over the next two weeks. The work, which is part of routine maintenance and improvements, is expected to impact various roadways throughout the area.

Schott/3326

Attachment:

- VDOT Schedule

Crew	Cluster & Location #'s	Street Name	Material Type	Budgeted Daily Crew Hours	Budgeted Location Shifts	Budgeted Location Cons or SF	Pounds Per SF inch	Plant	Estimated Ship Time	Week Begin Date															
										04/27/25							05/04/25								
Milling Week Beginning - Sunday, April 27, 2025										S	M	T	W	T	F	S	S	M	T	W	T	F	S		
Andusko	18	Nelson Rd	Milling	10	1	1,877	165	export New	7:00 AM	1,877															
Andusko	1	Balford ST	Milling	10	2	16,391	165	export New	7:00 AM		8,196														
Andusko	2	Cornwallis Rd	Milling	10	1	821	165	export New	7:00 AM			871													
Andusko	3	Lafayette Rd	Milling	10	1	1,584	165	export New	7:00 AM			1,584													
Andusko	4	Moore House Rd, Moore LN	Milling	10	1	5,808	165	export New	7:00 AM			5,808													
Paving Week Beginning - Sunday, April 27, 2025										Total: 26,482 SF							Total: 0 TONS								
Graddis	18	Nelson Rd	BS 5M-9 SA	10	1.0	155	165	export New	8:00 AM	155															
Graddis	1	Balford ST	BS 5M-9 SA	10	2.0	1,352	165	export New	8:00 AM		676														
Graddis	2	Cornwallis Rd	BS 5M-9 SA	10	1.0	68	165	export New	8:00 AM		68														
Graddis	3	Lafayette Rd	BS 5M-9 SA	10	1	131	165	export New	8:00 AM			131													
Graddis	4	Moore House Rd, Moore LN	BS 5M-9 SA	10	1.0	473	165	export New	8:00 AM			473													
Milling Week Beginning - Sunday, May 4, 2025										Total: 6,854							Total: 30,817 SF								
Andusko	20	Balford ST	Milling	10	2	12,109	165	export New	7:00 AM																
Andusko	6	Major ST, Zepherian Rd	Milling	10	1	8,260	165	export New	7:00 AM																
Andusko	13	Bacon ST	Milling	10	1	1,725	165	export New	7:00 AM																
Andusko	7	Smith St	Milling	10	1	1,408	165	export New	7:00 AM																
Andusko	12	Nelson ST	Milling	10	1	2,247	165	export New	7:00 AM																
Andusko	19	Alexander Hamilton Blvd	Milling	10	1	1,249	165	export New	7:00 AM																
Andusko	10	Church St	Milling	10	1	2,390	165	export New	7:00 AM																
Andusko	20	Balford ST	Milling	10	2	12,109	165	export New	7:00 AM																
Paving Week Beginning - Sunday, May 4, 2025										Total: 500							Total: 3,502 TONS								
Graddis	20	Balford ST	BS 5M-9 SA	10	2.0	999	165	export New	8:00 AM																
Graddis	6	Major ST, Zepherian Rd	BS 5M-9 SA	10	1.0	681	165	export New	8:00 AM																
Graddis	13	Bacon ST	BS 5M-9 SA	10	1.0	142	165	export New	8:00 AM																
Graddis	7	Smith St	BS 5M-9 SA	10	1.0	116	165	export New	8:00 AM																
Graddis	12	Nelson ST	BS 5M-9 SA	10	1.0	198	165	export New	8:00 AM																
Graddis	19	Alexander Hamilton Blvd	BS 5M-9 SA	10	1.0	128	165	export New	8:00 AM																
Graddis	10	Church St	BS 5M-9 SA	10	1.0	242	165	export New	8:00 AM																
Graddis	20	Balford ST	BS 5M-9 SA	10	2.0	999	165	export New	8:00 AM																
Submittals										Total: 6,854							Total: 30,817 SF								

Job	Item Description	Item Location	TBD	Comments	Week Begin Date							Week Begin Date													
					04/27/25							05/04/25													
					S	M	T	W	T	F	S	S	M	T	W	T	F	S							
McGowan	Temp Millings																								
McGowan	Permanent Millings																								
					Total: 0							Total: 499													